

Government of West Bengal
Municipal Affairs Department
Writers' Buildings, Kolkata.

No.84(2)-S/2001

Dated Kolkata, the 21st February,

2001.

From : Shri P.K. Pradhan,
Secretary to the Govt. of West Bengal.

- To : 1) Mayor,
Asansol Municipal Corporation.
- 2) Chief Executive Officer,
Asansol Municipal Corporation.


Sub: Land for construction of Health Units under RCH - Asansol Programme.

Sir,

Under the Phase-I of the RCH Programme the work of 8 HAU and 2 ESOPD have been taken up but land for one of the HAU units at Jahangir Moholla has not yet been identified and handed over to Municipal Engineering Directorate. As a result the work order could not be issued for the same. Similarly, under Phase-II of the RCH Programme 5 HAU and 1 Medical Store are proposed to be taken up. As per the timeframe stipulated by the World Bank, the tendering process should have been completed by March, 2001. But land for these units are yet to be identified and handed over to the Municipal Engineering Directorate. During a recent telephonic discussion with Shri M. Pant, CEO it was indicated that land for 4 units have already been identified and identification of land for the balance two units is in process.

In view of the timeframe for the World Bank project, I would request you to kindly identify and provide the land to Municipal Engineering Directorate immediately so that the tender formalities can be initiated and work can be taken up as per schedule.

Yours faithfully,




Secretary to the Govt. of West Bengal.

No.84/1-S/2001

Copy forwarded for information to Chief Engineer, Municipal Engineering Directorate.

Dated the
21st Feb., 2001



Secretary to the Govt. of West Bengal

41

Sub: Current status of construction of different Health Facilities under R.C.H. Sub-Project, Asansol.

Placed below is a copy of the back to office report of the project officer, which speaks for itself.

It will appear that out of targetted 13-HAUs, 2-MH/ESOPD, and 1-Medical Store; the present status of construction are as under:

- 5-HAUs are ready at the stage of hand-over
- 1-HAU has been constructed upto roof level-likely to be completed by March 2001
- 1-MH/ESOPD has been constructed upto roof level-likely to be completed by July 2001
- The construction of other MH/ESOPD has progressed upto laying of foundation- likely to be completed by March 2002.

Selection of sites for the rest of 7-HAUs and 1-MS has been done. Clearance/permisive possession of these will be given to MED by the ULB by the end of February 2001.

The five year bound project has almost completed three years. 50% of the civil construction is yet to be started. The matter should be taken up right earnest to start the works immediately so that considerable length of time for operationalisation of the facilities and generate impacts.

Under the facts stated above, Secretary may like to write to Project Director, R.C.H. Sub-Project, Asansol. and CE, MED to expedite the concerned constructional works.

Secretary M.A.
U.O. NO - 117
dt. 15.2.2001

[Handwritten signature]
15/2/01

Letter issue. Copy placed
below

[Handwritten signature]
21/2/01

[Handwritten signature]

P.O. - RCH M

P.O. - RCH
[Handwritten signature]
21/2

BACK TO OFFICE REPORT

Attended LCC meeting at Asansol on R.C.H Sub-Project, Asansol. held on 7/02.2001.

Status of Civil construction was discussed in length.

Situation is as under:

CIVIL CONSTRUCTION:

Project Target : 13 - HAUs
02 - MH/ ESOPD
01.—CENTRAL MEDICAL STORE

PRESENT STATUS:-

05 HAU(s) are ready at the stage of hand- over.

01. HAU has been constructed upto roof level. - likely to be completed by March'2001

ESOPD/ MH:

01. ESOPD / MH has been constructed upto roof level, likely to be completed by July'2001.

The construction of other ESOPD / MH has progressed upto the laying of foundation. Likely to be completed by March' 2002.


Selection of site for the rest of the HAU(s) & CMS has been done . Clearance /permissive possession of the same will be given to MED by the ULB by the end of Feb' 2001.

The five year bound project has almost completed three years. 50% of the civil construction is yet to be started. The matter should be taken up right earnest to start the works immediately so that considerable length of time is available for operationalisation of the facilities and generate impact.

Both the MED and the ULB should attach top most priority on the issue.

CE, MED and the project Director R.C.H. Sub-Project, Asansol. may be requested to take immediate action.

Submitted for favour of kind perusal.


12/02/2001