

**Sub: Construction of 50 bedded shelter unit under the scheme Shelter for Urban Homeless (SUH) under DAY-NULM at Santipur Municipality**

A 50 bedded shelter unit was sanctioned by Project Sanction Committee of SUH on 05.06.2017 under the scheme Shelter for Urban Homeless (SUH) under NULM in favour of Santipur Municipality with an approved project cost of Rs. 113.87 Lakh. Fund to the tune of Rs. 45.54 Lakh was released in favour of the concerned ULB as 1 st instalment. It may be mentioned that, a feasibility report of Executive Engineer, MED, Nadia Division was submitted by the ULB along with DPR for the said construction (copy enclosed). Several times intimation was made with ULB to start the construction work as soon as possible. Now a letter memo no.02/SUH dated: 22.03.2018 was received by this office from Chairman, Santipur Municipality regarding the latest position of construction of the SUH. It appears from the letter that a joint inspection of the site for aforesaid construction was made by the Technical Person of MED, Krishnanagar, Nadia and Technical Expert from Santipur Municipality and as per opinion of the aforesaid authority the place/site for construction is not suitable for the said construction work as the place is very low and filled up with the garbage (copy enclosed). It is also informed by the Municipality that the alternative place/site for construction of the said work. It may be noted that the said project was sanctioned on 05.06.2017 and after 10 months municipality informed the above matter. It may be noted that, as per DPR the project should be completed within one year from the date of commencement of work.

Under these circumstances a letter may be sent to the concerned ULB to identify the alternative land at the earliest and to submit the relevant documents for the alternative land at the earliest. Also the above matter may be communicated to CE, MED for his information and necessary action.

Draft letter for the same is placed herewith for your kind perusal.

Deputy  
Director  
SUDA

S.P.  
29/3/18

MED may be requested to explain the difference of technical opinion after long period

1297/D/imp

29/3/18

29/3/18

29/3/18

U.O. No. SUDA: 234/18

Dated: 29-03-18

Pw-173/2017  
Director  
SUDA



**Sub: Proposal for construction of Boundary Wall of SUH at Santipur Municipality under the scheme Shelter for Urban Homeless (SUH) under DAY-NULM**

A letter vide no. SUDA/23/2014(MPR)/4468(35) dated: 04.07.2019 was sent from this office to the ULBs where SUH is completed/ under construction regarding submission of Proposal for construction of Boundary Wall of SUH under DAY-NULM.

In response to this letter, Santipur Municipality sent the proposal (vide letter no. 01/NULM dated: 10.08.2019) for construction of Boundary Wall of SUH at Santipur (Copy placed in the C.P. side mark as 'x'). It appears from the proposal that plan & estimate of 120 mtr length boundary wall of SUH duly vetted by Executive Engineer, Nadia Division, MED and it is within the cost provision of Boundary Wall as proposed from this office i.e. Rs.10552/meter and the estimated amount is **Rs. 1391438.00** (including cess, GST & 3% contingency). This estimate is prepared as per the currents PWD SoR 2017, 3 rd corrigendum. The undersigned checked the estimate and it is found ok.

Now this proposal of Boundary Wall may be forwarded to the competent authority for necessary approval.

If approved, fund may be released in favour of concerned ULB for the aforesaid work in two instalments i.e. 50%, 50% from the SUH component head under DAY-NULM. 1 st instalment may be released after completion of tender process and after issuing the Work Order for the aforesaid work. Utilization Certificate for this purpose may be collected from the concerned ULB in GFR 12C format and 2 nd instalment will be released after receiving of UC (70%) of previous instalment.

Submitted for your kind perusal.

*All mission Director's NULM*

*SD 10-08-19*

Principal Secretary has approved for the construction of boundary wall in file no.SUDA-317/2016 at the identified perimeter of the SUH wherever required. Financial Adviser has examined the model estimate and concurred to it (flagged 'A'). We have now received 1 (one) estimate for construction of boundary wall of the SUH at Santipur.

The estimate cost for the boundary wall for Santipur SUH measuring 120 meters is ₹ 1391438 (₹ thirteen lakh ninety one thousand four hundred & thirty eight) only. The estimate duly vetted by Executive Engineer, Nadia Division, MED and has been duly checked by the State Mission Manager, SUH and found to be in conformity with the model estimate of ₹ 10,552 per meter.

The fund may be released in 2 (two) equal installments to the implementing agency. 1<sup>st</sup> installment may be released after completion of the tender process, issuance of work order and commencement of physical work on the ground, to be confirmed by the implementing agency. The 2<sup>nd</sup> installment may be released after completion of the entire boundary wall.

It may kindly <sup>be</sup> <sup>ed.</sup> consider to approve the proposal for construction of boundary wall at SUH Santipur at an aggregate amount of ₹ 1391438 (₹ thirteen lakh ninety one thousand four hundred & thirty eight) only.

*U.O. No. SUDA-120  
Dated 13.08.19  
File No. SUDA-173/2019*

*In Secretary  
UD & MA Deptt.  
FO*

*Director, SUDA  
Acct NULM 4/10/19*

*X - may kindly be approved.*

*AMD 10-08-19*

*10/8/19  
13/08/2019*

*sd 16/8*

As approved on pre-page, not an administrative financial approval letter for the Boundary wall of SUM, at Santipur may be sent to the concerned ULB for necessary action.

Draft letter is placed in the C.P. side for your kind perusal.

~~Add. mission  
Director, NULM~~

S. D. SMN

S.D.  
19.08  
19

For signed

Chakrabarti  
19.08.19

**Note No. #1**

**Sub: Release of fund (1 st installment) for construction of Boundary Wall at SUH- Santipur under the scheme shelter for Urban Homeless (SUH) under DAY-NULM**

It may be mentioned that a proposal for construction of 120 mtr Boundary Wall of SUH at Santipur Municipality was sanctioned with a sanctioned cost of **Rs. 1391438.00** in favour of Santipur Municipality on 20.08.2019 (copy placed in the C.P. side for your kind perusal). As per administrative approval 50% fund (1 st installment) will be released after issuance of work order for the aforesaid work.

Now the ULB has completed the Tender process and placed the work order for the aforementioned work. A copy of work order is placed in the c.p. side for ready reference. Concerned ULB has sent a requisition for fund for 1 st installment i.e. 50% for construction of Boundary Wall (Copy placed in the C.P. side for your kind perusal). Concerned ULB has claimed 50 % of **Rs. 1381285.74** (WORK ORDER VALUE) copy placed in the C.P. side). In this context as per administrative approval, now 50% of work order value of Boundary Wall of SUH i.e. **Rs. 675643.00** (Central Share: 405386.00 & State Share: 270257.00) may be released in favour of Santipur Municipality for construction of Boundary Wall of SUH.

Submitted for your kind perusal.

23/12/2019 2:45 PM

SOURMEN DE  
(SMM-WBSULM(NULM)(SUDA))

**Note No. #2**

26/12/2019 11:47 AM

KRITIKA SHARMA  
(AD DIR(SUDA))

**Note No. #3**

As proposed above the matter is further placed herewith for your kind perusal.

31/12/2019 12:33 PM

SOURMEN DE  
(SMM-WBSULM(NULM)(SUDA))

**Note No. #4**

Note#1 may kindly be seen.

In terms of the Administrative approval and financial sanction accorded for the project to construct a boundary wall at SUH Santipur, the tender process has since been closed and work order issued, we may now release an amount of **675643** (**Six lakh Seventy Five thousand Six hundred &**



Forty Three) only as 50% of the total project cost of ` 1381285.74.

This mode of devolution of the fund already has the approval of the Principal Secretary.

FO may like to concur and place it before the Director for approval.

31/12/2019 12:44 PM

JOLY CHAUDHURI  
(AD DIR(SUDA))

**Note No. #5**

Please confirm the fund status of the component under NULM .

31/12/2019 1:16 PM

GOUTAM HORE  
(FO(ACCT)(SUDA))

**Note No. #6**

As per notes and orders  
Scheme fund statement under different component under NULM placed in the file  
for consideration please.

02/01/2020 12:28 PM

NETAI GHORAI  
(CASHIER(ACCT)(SUDA))

**Note No. #7**

Proposed fund may be released in favour of Santipur Municipality.

02/01/2020 12:37 PM

GOUTAM HORE  
(FO(ACCT)(SUDA))

**Note No. #8**

As proposed

07/01/2020 2:48 PM

DEBARATI DATTA GUPTA  
(DIR(SUDA))

**Note No. #9**

Please process, for release of fund.

07/01/2020 4:37 PM

As per notes and orders from E-File No. SUDA-14012(14)/27/2019-NULM SEC(SUDA)-SUDA (Computer No. 250394)

As approved by Pr. Secretary of UD & MA Dept & Director, SUDA, to transfer the fund in respect of construction of boundary wall cost of SUH of NULM, a transfer Advice amounting to Rs. 6,75,643.00 (six lakh seventy five thousand six hundred forty three) only have been prepared and placed herewith for signature of Director, SUDA & Finance Officer, SUDA please for onward transmission to state Bank Of India, Salt lake Sec-1 Branch for electronic transfer of funds.

For, SUDA  
Director, SUDA  
&  
FO (SUDA)

M. Sedukhan.  
09.01.2020

Y. Hossain -  
13/01/2020

14/1/2020

14/1/20

FO  
For, SUDA

Memorandum per to signed.

M. Sedukhan.  
14.01.2020