

Sub: Field Visit report of Shelter for Urban Homeless (SUH) under DAY-NULM at Tamralipta Municipality

A field visit has been conducted from State Mission Management Unit under WBSULM, SUDA to Tamralipta Municipality on 24.04.2019. During this visit, the undersigned visited the under construction 50 bedded Shelter for Urban Homeless under DAY-NULM at Tamralipta Municipality along with Executive Engineer, MED, Assistant Engineer, MED and CMM. During this visit it appears that the shelter unit is under construction (90% plaster works & outer colour work is in progress). It was informed by Executive Engineer that work will be completed in all respect by **May, 2019**. The undersigned requested to the Executive Engineer, MED to complete the work within this scheduled time. After this visit the under signed met with Chairman, Tamralipta Municipality and discussed with him regarding functionalization of this shelter unit by June, 2019. Also it was informed to concerned City Mission Manager that for functionalization all the necessary process should be completed by May, 2019

Submitted for your kind perusal.

~~Joint Director SUDA~~

~~Joint Director SUDA~~

~~Joint Director SUDA~~

~~AMD, NULM~~

OK put up with report

SD
29.04/19

[Signature]

Report is placed in the C.A. side for your kind perusal.

SD
29.04/19

[Signature]

Notes NSP-1 may kindly be seen.

The undersigned will make a visit to the site within the 15th of May, 2019

S. De

Chandran
AMDg. 04.19

Sub: Approval for additional fund for procurement of furniture of shelter at Tamralipta Municipality under the scheme Shelter for Urban Homeless (SUH)

It may be mentioned that a shelter unit was sanctioned in favour of Tamralipta Municipality with a approved Project Cost of Rs. 122.04 Lakh. Out of this cost for furniture procurement is Rs. 8.70 Lakh.

In this context it may be mentioned that a letter 355/TM dated: 10.07.2017 has received by this office regarding the revised cost of furniture & utensils procurement (copy placed in the C.P. side). It appears from this letter concerned ULB got a quotation from Co-operative for furniture & utensils procurement i.e. Rs. 11.16 Lakh. Now the additional cost is claimed by the ULB for necessary implementation of the aforesaid part of SUH.

Submitted for your kind consideration & further process.

*Adil misstare
Director, NULM*

g+ Director

*S.R.
11.07/17*

for comments please.

*R. Choudhury
11/07/17*

pls put up view.

[Signature]
15/07/17

FO

As per notes and orders from E-File No. SUDA-14012(14)/6/2020-NULM SEC(SUDA)-SUDA (Computer No. 261423)

As approved by Director, SUDA & Addl. Director, SUDA, to transfer the fund in respect of O&M cost of SUH under NULM, a transfer Advice amounting to Rs. 4,14,900.00 (Four lakh fourteen thousand nine hundred) only have been prepared and placed herewith for signature of Finance Officer's, SUDA please for onward transmission to state Bank Of India, Salt lake Sec-1 Branch for electronic transfer of funds.

FO, SUDA
CPAS

M. Subramanian.
21.09.20

Y. Hoque
21.09.20

d
23/9/20