

**Minutes of the 9th meeting of State Level Technical Committee (SLTC)
regarding review and sanction of the projects to be implemented under
SBM / MNB-U 2.0**

In the Chair :	Principal Secretary, UD & MA Department
Meeting Date :	6 th March, 2026
Meeting Venue :	6 th floor Conference Hall of Nagarayan
Meeting Time :	12.00 Noon
Meeting Attendees :	(Attached)

Principal Secretary, UD & MA Department chaired the meeting.

At the outset, a discussion was held regarding several activities of Swachh Bharat Mission- Urban.

After threadbare discussion, the Committee has approved the Dumpsite Remediation Accelerator Programme (DRAP) for individual dumpsite of 22 ULBs of West Bengal with a total project cost of **Rs.919.363 crore** under Swachh Bharat Mission- Urban 2.0, as detailed at **Annexure-A**.

The meeting ended with vote of thanks to and from the chair.


(Md. Ghulam Ali Ansari)



GOVERNMENT OF WEST BENGAL
URBAN DEVELOPMENT AND MUNICIPAL AFFAIRS DEPARTMENT
STATE URBAN DEVELOPMENT AGENCY
"ILGUS BHAVAN", HC Block, Sector III, Bidhannagar, Kolkata – 700 106, West Bengal

No. SUDA-926/2021/ 2166

Date. 06.03.2026

From. Director, SUDA
& State Mission Director, SBM(U)

To. Ms. Shalini Pandey
Mission Director,
Swachh Bharat Mission (U)
Ministry of Housing and Urban Affairs
Government of India

Sub: Submission of proposal under the Dumpsite Remediation Accelerator Programme (DRAP) for individual dumpsite of 22 ULBs of West Bengal with a total project cost of Rs.919.363 crore under Swachh Bharat Mission- Urban 2.0 as approved by SLTC

Ref: D.O. No. 2/1 2023/SBM-III dated 10.12.2025

Madam/ Sir,

Kindly find **enclosed** the Minutes of SLTC meeting with details of the individual dumpsite of 22 ULBs of West Bengal with a total project cost of Rs.919.363 crore under Dumpsite Remediation Accelerator Programme (DRAP). Details of the plans can be seen in the **minutes**.

This is for your kind information for according of necessary approval and release of fund.

Yours faithfully

Enclo: As stated above

[Signature]
Director, SUDA

&
State Mission Director, SBM(U)

Annexure-A

Information for individual dumpsite of 22 ULBs of West Bengal under Dumpsite Remediation Accelerator Programme (DRAP) of SBM-U 2.0

S No	Component	ULB	ULB	ULB	ULB	ULB	ULB	ULB	ULB
1	Approvals for legacy waste remediation, as on date under SBMU 2.0								
a.	Name of ULB	Bankura	Balughat	English Bazar	Murshidabad	Krishnagar	Nabadwip	Santipur	South Dum Dum
b.	Name of Dumpsite	Keshra Trenching Ground	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	English Bazar (mouza Bahadurpur)	Kathgola bagan, Ward No. - 15	Goodfaringa Ward - 5	Near Bishnupriya Hall Station, Ward No - 1	Anulia GP	Pramodnagar, Beside Belgoria Expressway
c.	Area captured (in acres)	16.53	9.99	3.52	5.38	8	12.15	6.31	22.68
d.	Legacy Waste qty. approved (Lakh MT) by NARC	3.0	1.2	1.5	1.0	1.0	1.5	0.92	14.0
e.	Total Cost (₹ Cr) approved	19.5 (CS - 5.445)	7.8 (CS - 2.178)	9.75 (CS - 2.72)	6.5 (CS - 2.75)	6.5 (CS - 1.815)	9.75 (CS - 2.72)	5.98 (CS - 1.67)	91 (CS - 25.41)
f.	Date of NARC approval / Minutes	06th March, 2023	06th March, 2023	08th June, 2023	06th March, 2023	08th June, 2023	06th March, 2023	06th March, 2023	08th June, 2023
2	Status of remediation								
a.	Date of issuance of work order	17.02.2021, 31-12-2024	23-06-2022, Further WO will be issued soon	19-11-2022, 03-02-2026	08-10-2020, 03-02-2026	17-02-2021, Further tender floated	17-02-2022, 31-12-2024	17-02-2023, 31-12-2024	07-01-2021, 24-06-2024, 28-03-2025
b.	Total quantity to be remediated as per work order issued (Lakh MT)	5.21	2.15	3.1	1.77	7.45	2.52	1.52	22.204
c.	Quantity of legacy waste remediated (Lakh MT)	2.73	0.2	0.325	0.95	0.52	1.2	0.82	9.854
d.	Area of dumpsites cleared (in acres)	10.5	0	0	0	1	3	1	5
e.	Balance to be remediated (Lakh MT)	2.48	1.95	2.775	0.82	6.93	1.32	0.7	12.35
f.	Target completion date	30-06-2026	30-09-2026	30-06-2027	31-12-2026	30-06-2027	30-09-2026	30-09-2026	30-06-2027
3	Additional quantity of waste under DRAP								
a.	Current municipal waste generation (TPD) as reported in CSWAP	83.2	21.4	124.4	25.8	92.6	76	91.9	244
b.	Existing processing capacity (TPD) as reported in CSWAP	0	0	0	0	0	0	0	134
c.	Current gap in processing capacity (TPD)	83.2	21.4	124.4	25.8	92.6	76	91.9	110
d.	Additional waste accumulated till 31st December 2025 after last approved quantity by NARC (Lakh MT) (considering available capacity)	2.21	0.95	1.60	0.77	6.45	1.02	0.60	8.20
e.	Target date for commissioning of 100% processing of fresh waste	30-09-2026	31-12-2026	30-06-2027	31-03-2027	30-06-2027	31-12-2026	31-12-2026	31-12-2026
f.	Total quantity for consideration under DRAP (Lakh MT)	2.514	1.047	2.278	0.895	6.955	1.575	0.935	9.007
g.	Completion Date for complete remediation	31-12-2026	31-03-2027	30-09-2027	30-06-2027	30-09-2027	31-03-2027	31-03-2027	31-03-2027
4	Finance								
a	Amount for additional approval under DRAP @ Rs. 550/tonne (₹ Cr)	13.825	5.761	12.529	4.923	38.251	8.661	5.145	49.539
Grand Total =		919.363							

24/08/2024

Annexure-A

Information for individual dumpsit

S No	Component	ULB	ULB	ULB	ULB	ULB	ULB	ULB	ULB
1	Approvals for legacy waste remediation, as								
a.	Name of ULB	Kamarhati	Naihati	Ashoknagar-Kalyangarh	Durgapur MC	Bardhaman	Purulia	Chakdah	Howrah MC
b.	Name of Dumpsite	Matagiri Hama Pally, Kamarhati	Along Patterson road, Chighat, W.No. 14, Naihati	Ward 22 beside Naihati-Habra Road	Sankarpur	Kapilbagian	a.Chharra, b.Banga Bari Saman, c.Hutnura	Ward No - 19	Belgachia
c.	Area captured (in acres)	8	23.94	21.49	6.6	6.85	10.83	5	21.99
d.	Legacy Waste qty. approved (Lakh MT) by NARC	5.0	3.5	0.9	4.5	2.2	1.0	0.58	12.0
e.	Total Cost (₹ Cr) approved	32.5 (CS - 9.075)	22.75 (CS - 6.35)	5.85 (CS - 1.63)	29.25 (CS - 8.17)	14.3 (CS - 3.993)	6.5 (CS - 1.815)	3.77 (CS - 1.6)	78 (CS - 16.5)
f.	Date of NARC approval / Minutes	8th NARC 06th March, 2023	9th NARC 08th June, 2023	9th NARC 08th June, 2023	8th NARC 06th March, 2023	9th NARC 08th June, 2023	9th NARC 08th June, 2023	9th NARC 08th June, 2023	8th NARC 06th March, 2023
2	Status of remediation								
a.	Date of issuance of work order	07-01-2021, 28.03.2025	19.04.2022, 28.04.2025	23.12.2022, Further Tender Floated	19.04.2022 28.04.2025	17.02.2021, 29.11.2024	17.02.2021, Further WO will be issued soon	20.12.2022	12.04.2023 07.11.2025 03.12.2025
b.	Total quantity to be remediated as per work order issued (Lakh MT)	11.75	5.16	2	13.9	7.6	2.6	0.2	19.375
c.	Quantity of legacy waste remediated (Lakh MT)	1.5	4	1	4.5	3.3	0.77	0.2	6.5
d.	Area of dumpsites cleared (in acres)	2	12	9	2	1.5	2.5	5	2
e.	Balance to be remediated (Lakh MT)	10.25	1.16	1	9.4	4.3	1.83	0	12.875
f.	Target completion date	31-12-2026	30-06-2026	31-03-2027	31-03-2028	30-11-2026	30-11-2026	N/A	30-06-2027
3	Additional quantity of waste under DRAP								
a.	Current municipal waste generation (TPD) as reported in CSWAP	200	155.2	73.6	342.9	190.2	73.5	38.4	796.8
b.	Existing processing capacity (TPD) as reported in CSWAP	110	0	0	0	0	0	0	0
c.	Current gap in processing capacity (TPD)	90	155.2	73.6	342.9	190.2	73.5	38.4	796.8
d.	Additional waste accumulated till 31st December 2025 after last approved quantity by NARC (Lakh MT) (considering available capacity)	6.75	1.66	1.10	9.40	5.40	1.60	0.00	7.38
e.	Target date for commissioning of 100% processing of fresh waste	30-09-2027	31-12-2026	31-12-2026	31-12-2027	30-06-2027	30-06-2027	31-12-2026	31-12-2027
f.	Total quantity for consideration under DRAP (Lakh MT)	7.407	2.793	1.457	11.903	6.788	1.956	0.186	13.192
g.	Completion Date for complete remediation	31-12-2027	31-03-2027	31-03-2027	31-02-2028	31-12-2027	30-09-2027	N/A	30-06-2028
4	Finance								
a	Amount for additional approval under DRAP @ Rs. 550/tonne (₹ Cr)	40.739	15.361	8.013	65.468	37.337	10.761	1.024	72.554
Grand Total =		919.363							

Placed on 03.12.2024

Annexure-A

Information for individual dumpsit

S No	Component	ULB	ULB	ULB	ULB	ULB	ULB	ULB
1	Approvals for legacy waste remediation, as							
a.	Name of ULB	Panihati	Mahesthala	Kolkata MC	Kolkata MC	Darjeeling	Kurseong	Kalimpong
b.	Name of Dumpsite	Ranchchandrapur	Sarengabad, Ward No. - 35	Garden Reach	DHAPA Under W-58 OF BR-VII/KMC	Darjeeling (Near Gorkha Road and Victoria Road)	Kurseong (Down Hill from Pankhabari Road)	Kalimpong (near Bhatulopokhasmahal)
c.	Area captured (in acres)	1.5	19.61	19.97	60	3.33	5	8.25
d.	Legacy Waste qty. approved (Lakh MT) by NARC	1.5	3.0	0	0	1.0	0.75	0.95
e.	Total Cost (₹ Cr) approved	9.75 (CS - 2.72)	19.5 (CS - 5.45)	0	0	6.5 (CS - 1.815)	4.875 (CS - 2.06)	6.175 (CS - 2.61)
f.	Date of NARC approval / Minutes	9th NARC 08th June, 2023	8th NARC 06th March, 2023	N/A	N/A	9th NARC 08th June, 2023	9th NARC 08th June, 2023	9th NARC 08th June, 2023
2	Status of remediation							
a.	Date of issuance of work order	17.02.2021 19.12.2024	17.02.2021, 15.01.2025	16.02.2022	19.02.2021	Not Issued	Not Issued	Not Issued
b.	Total quantity to be remediated as per work order issued (Lakh MT)	2.02	3.6	1.5	40	N/A	N/A	N/A
c.	Quantity of legacy waste remediated (Lakh MT)	1.02	3	0.7	12	N/A	N/A	N/A
d.	Area of dumpsites cleared (in acres)	0.2	3	8	20	0	0	0
e.	Balance to be remediated (Lakh MT)	1	0.6	0.8	28	0	0	0
f.	Target completion date	30-09-2026	30-11-2026	30-06-2026	31-12-2028	N/A	N/A	N/A
3	Additional quantity of waste under DRAP							
a.	Current municipal waste generation (TPD) as reported in CSWAP	228.4	271.3	3326.7	3326.7	71.9	17.1	19.9
b.	Existing processing capacity (TPD) as reported in CSWAP	0	0	552	552	0	0	0
c.	Current gap in processing capacity (TPD)	228.4	271.3	2774.7	2774.7	71.9	17.1	19.9
d.	Additional waste accumulated till 31st December 2025 after last approved quantity by NARC (Lakh MT) (considering available capacity)	0.52	0.60	1.50	40.00	0	0	0
e.	Target date for commissioning of 100% processing of fresh waste	31-12-2027	30-09-2027	31-12-2030	31-12-2030	31-12-2026	31-03-2027	31-12-2026
f.	Total quantity for consideration under DRAP (Lakh MT)	2.187	2.580	1.50	90.0	0	0	0
g	Completion Date for complete remediation	31-12-2027	31-12-2027	31-06-2026	31-12-2036	N/A	N/A	N/A
4	Finance							
a	Amount for additional approval under DRAP @ Rs. 550/tonne (₹ Cr)	12.030	14.193	8.250	495.0	0	0	0
Grand Total =		919.363						

919.363

Dr. S. K. Das
03-12-2024